

HOLLYWOOD US1 FDOT STREET TREE IMPROVEMENTS  
TENTATIVE DESIGN AND CONSTRUCTION SCHEDULE

April 20, 2026

**Bermello Ajamil**  
A WOOLPERT COMPANY



| TASK     | DESCRIPTION                                     | TASK DURATION | MILESTONE DATE | MAY '26     | JUN '26     | JUL '26     | AUG '26     | SEP '26     | OCT '26     | NOV '26     | DEC '26     | JAN '27     | FEB '27     | MAR '27     | APR '27     | MAY '27     | JUN '27     | JUL '27     |
|----------|-------------------------------------------------|---------------|----------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|
| TASK 1.0 | PROJECT INITIATION                              | 3 WEEKS       | 05.22.2026     | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> |
| TASK 2.0 | CONSTRUCTION DOCUMENTS                          | 19 WEEKS      | N/A            | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> |
|          | 30% CONSTRUCTION DRAWINGS                       | 3 WEEKS       | 06.12.2026     | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> |
|          | 30% COST ESTIMATE                               | 2 WEEK        | 06.26.2026     | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> |
|          | 30% CD' s CITY REVIEW AND BA COMMENT RESPONSES  | 1 WEEK        | 07.03.2026     | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> |
|          | 90% CONSTRUCTION DRAWINGS                       | 4 WEEKS       | 07.31.2026     | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> |
|          | 90% CD' s CITY REVIEW AND BA COMMENT RESPONSES  | 2 WEEK        | 08.14.2026     | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> |
|          | 100% CONSTRUCTION DRAWINGS                      | 4 WEEKS       | 09.04.2026     | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> |
|          | 100% CD'S COST ESTIMATE                         | 2 WEEKS       | 09.18.2026     | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> |
|          | 100% CD' s CITY REVIEW AND BA COMMENT RESPONSES | 1 WEEK        | 09.25.2026     | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> |
| TASK 3.0 | REGULATORY APPROVALS                            | 12 WEEKS      | 10.23.2026     | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> |
| TASK 4.0 | BIDDING & AWARD                                 | 10 WEEKS      | 12.18.2026     | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> |
| TASK 5.0 | CONSTRUCTION                                    | 26 WEEKS      | 05.21.2027     | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> | <div></div> |